# Flight Controller V2 — Physical Validation

Engineering prototype. This worksheet is blank: it is not a passed-test record. Propellers removed for all motor tests. Use current-limited regulated power and the exact source/connector contract.

Article / lot: _____ Operator / date: _____

| # | Test / acceptance | Measured result | Sign-off |
|---|---|---|---|
| 1 | Visual inspection / orientation / DNP and deleted parts | | |
| 2 | Harness polarity, continuity and strain relief | | |
| 3 | Unpowered rail resistance | | |
| 4 | Current-limited first power-up / quiescent current | | |
| 5 | Logic, analog, reference and sensor rails | | |
| 6 | Continuous and transient load / voltage limits | | |
| 7 | Connector/copper temperature and thermal screening | | |
| 8 | USB-only isolation and powered backfeed | | |
| 9 | USB enumeration / reconnect / brownout recovery | | |
| 10 | Clock start and stability | | |
| 11 | IMU identification, orientation and plausible data | | |
| 12 | Barometer pressure response | | |
| 13 | Logging/storage and external interfaces | | |
| 14 | CRSF receiver-loss failsafe | | |
| 15 | ESC continuity and waveform integrity | | |
| 16 | Motor order/direction with propellers removed | | |
| 17 | Bidirectional DShot after baseline qualification | | |
| 18 | Mechanical fit / supplier CAM and sourcing review | | |

Record limits from the exact design/vendor instructions. Resolve deviations before the next engineering gate. No flight qualification is granted by this publication.